
ABC CONTRACTORS, INC.

FACSIMILE TRANSMITTAL SHEET

TO:	Sally Smith	FROM:	John Jones
COMPANY:	Building Professional	DATE:	7/5/03
FAX NUMBER:	XXX-XXX-XXXX	TOTAL NO. OF PAGES INCLUDING COVER:	1
PHONE NUMBER:	XXX-XXX-XXXX	SENDER'S REFERENCE NUMBER:	
RE:	NOTICE OF FORCE MAJEURE DELAY	YOUR REFERENCE NUMBER:	

URGENT FOR REVIEW PLEASE COMMENT PLEASE REPLY PLEASE RECYCLE

This notice is to inform you that a labor strike has prevented ABC Contractors, Inc. from progressing on the zoo tunnel project for 25 days. The strike occurred just before ABC was going to start placing the concrete forms. This is a critical path delay and has already delayed project completion.